

# **MEBT MEETING AGENDA**

October 11, 2001

### **Mechanical Systems Update**

- 1. Assembly Status
  - Raft 3 Assembly (photo)
    - QM12 repair
    - Fiducialization (results)
    - BPM Adapter Flanges (section)
  - Rafts 1 & 2 (photo)
- 2. Design Status (MEBT)
  - Raft assembly drawings
  - Water system (schematic)
  - Quad power lead routing
  - Quad Electrical Covers

## **Electrical Systems Update**

- 1. Low Level RF
- 2. Rebuncher System
- 3. Beam Diagnostics


# **System Integration / Installation**

1. Installation of MEBT frame

## **Upcoming Tasks and Milestones**


•	Rebuncher Cavity #2-4 Received	6/30/01
•	Profile Monitor all complete	7/31/01
•	MEBT Raft 3 assembly complete	9/30/01

Next Meeting: Thursday, 10/25/01, 10 AM




**Raft 3 Quad/Rebuncher Locational Deviations** 


Deviation values: the difference between the measured position of each fiducial surface and its nominal position. Measurements taken 10/4-10/8/01.




#### Raft 3 Quad Locational Deviations (x&y)

Deviation values: the difference between the measured position of each fiducial surface and its nominal position. Measurements taken 10/4-10/8/01.







SECTION A - A SCALE 2/I



