


US LHC ACCELERATOR PROJECT

berkeley - brookhaven - fermilab




Large Hadron Collider (LHC) Project Update

**Joseph Rasson
LBNL**

**Presented at DOE HEP Review
Berkeley, CA
18-19 February 2004**


Outline



LBNL US LHC Accelerator Project

- Project Overview
- IR Absorbers (TAS and TAN)
- Cryogenic Distribution Boxes (DFBX)


US LHC Accelerator Activities





➤ The US LHC Accelerator Project

- Started in FY96
- LBNL-BNL+FNAL, FNAL lead lab
- \$110M total project budget
- Emphasizes building hardware for LHC insertions
- 89% complete as of Dec 2003
- Ends in 2005 with deliverables on dock at CERN



Aerial View of CERN and LHC Footprint



Location of LBL's Hardware




Recent Photograph of ATLAS Cavern




LHC Point 1 - UX 15 Cavern - General view - 22-09-2003 - CERN ST/CE

Magnet Installation in the LHC Beam Transfer Line TI 8



LBNL Cost Performance Summary Through Dec 2003





WBS	Description	BAC	% Complete
1.1.1	IR Quads	1,921.9	100
1.1.3	Cryo Feedboxes	8,251.2	90
1.1.4	IR Absorbers	4,557.8	100
1.3.2	SC Cables	936.2	100
1.4.3	Accelerator Physi	626.2	100
1.5.4	Project Mgmt	1,491.5	96
	OH	264.9	91
	GA	2,317.0	95
Total (k\$)		20,366.8	87

Complete 2002

Complete 2001



Complete 2002

Cryogenic Dist. Boxes (DFBX) Functional Diagram




DFBX Functional Diagram (IP's 2 & 8)

CAD Model of DFBX Illustrates Complexity




DFBX Highlights Since Last Year's Review




- Great progress was achieved in the last year toward completing the DFBX project
- Major fabrication, assembly and integration operations are underway at Meyer Tool and Mfg Inc.
- Fabrication of Government Furnished Material (GFM) is complete

0
40 Each 7,500A HTS Current Leads
Fabrication and Test
!




DOE-HEP Review
18-19 Feb 2004



Joseph Rasson
LHC Project Update

32 Each Vapor Cooled Power Leads Fabrication is Complete




- Fabrication at American Magnetics (AMI) is complete:
 - 16 ea 6-lead, 600 A assemblies
 - 8 ea 2-lead, 600 A assemblies
 - 8 ea 10-lead 120 A assemblies

All Leads are shipped to Meyer Tool for Integration



Bus Duct/Lambda Plate Fabrication at LBL is Complete



1. Insert Busses into G-10 Plug




2. 2850 MT Potting in Vacuum

DOE-HEP Review
18-19 Feb 2004



**3. Seal Magnet Side
with 2850 MT**




**4. Seal DFBX side
with 2850 MT**




5. Voila!

Joseph Rasson
LHC Project Update

Bus Duct Fabrication Complete at LBNL




Beam Tube Fabrication at LBNL is Complete





8 Beam Tubes were shipped to MTM for integration


Magnet Instrumentation Conduits Fabrication at Fermilab



All conduits to be
delivered to MTM by the
End of Feb 04




All Mechanical Components are Fabricated




**8 Liquid Helium
Vessels**

2003 10 07


Quadrupole Diagnostic Feedthrough Assemblies




Spool Pieces are Complete




DFBX Assembly and Integration is Underway at MTM




Subsystem Vacuum Leak Test



Thermal Shield Components are Complete




DFBX Production Schedule




- DFBX No. 1 and 2 Ready to Ship 1 Aug 2004
 - DFBX Nos. 3 and 4 Ready to Ship 15 Dec 2004
 - DFBX Nos. 5 and 6 Ready to Ship 12 Jun 2005
 - DFBX Nos. 7 and 8 Ready to Ship 1 Sep 2005
-
- Schedule Constraints:
 1. First DFBX needed at CERN for sector test 24 Sep 2004
 2. Last DFBX should be shipped before end of DOE's end of project milestone (30 Sep 05)

IR Absorber Overview - TAN





The TAN consists of three major assemblies;


1. Absorber box
 2. Beam tube, 15 ft long
 3. Steel shielding and marble headstone
- 33 Tons total weight





Vacuum Chamber E-Beam Weld at Sciaky in Chicago Land




- Total of 9 e-beam welds per tube







TAN Absorber Fabrication, Assembly and Test are Complete




TAN Shield Loaded on Truck, 10 Feb 2004




Absorber Boxes Loaded on Truck




Beam Tubes Loaded on Truck



TAN Auxiliary Components




IR ABSORBER OVERVIEW-TAS




The TAS consists of three major assemblies:


Copper Clamshells
Vacuum Beam Tube
Alignment/support System




Four TAS Assemblies Were complete, Jul 03



Subcontracted Shipping to CERN, Jul 2003



Summary



- Great progress in DFBX fabrication and assembly
- HTS and VC lead fabrication is complete
- Fabrication of LBL furnished material is complete
- DFBX cost is stable, all procurements placed
- Adhering to the fabrication schedule will require careful oversight
- TAS/TAN fabrication and assembly are complete
- TAS arrived at CERN and passed inspection. TAN is in transient
- Project fabrication effort is ramping down but LARP's efforts should be ramping up