



MEBT MEETING AGENDA

June 7, 2001

Mechanical Systems Update

1. Fabrication and Procurement Update

- Chopper Target Update (polished target)
- BPM's – All completed Ö
- Support Frame – load test today
- Raft weldments
- Profile Monitor Beamboxes – machining progress, bellows received
- Chopper Beambox Assembly (cover) Ö

2. Design Status (MEBT)

- Support structure calculations and lifting documentation
- Beampipe design underway
- Water System design underway

Electrical Systems Update

1. Low Level RF
2. Rebuncher System
3. Beam Diagnostics

System Integration / Installation

1. Raft assembly area schedule

Upcoming Tasks and Milestones

- ◆ Rebuncher Cavity #1 Received 1/31/01 OR
- ◆ Profile Monitor First Article Complete 3/31/01
- ◆ Chopper Vacuum Enclosures Complete 5/31/01 OR Ö
- ◆ Raft and Support Structure Complete 5/31/01 OR
- ◆ Rebuncher Amplifiers #2-6 Received 6/30/01
- ◆ Rebuncher Cavity #2-4 Received 6/30/01
- ◆ Profile Monitor all complete 7/31/01

Next Meeting, week of 6/25/01, date and time to be announced





