

Subject: Meeting Summary and Reminder

Date: Mon, 14 Jan 2002 11:27:18 -0800

From: Neal Hartman <nhartman@lbl.gov>

Organization: Lawrence Berkeley National Laboratory

To: Marco Olcese <olcese@ge.infn.it>, Vigeolas Eric <vigeolas@c ppm.in2p3.fr>, Tom Johnson <TAJohnson@lbl.gov>, Jon S Wirth <JSWirth@lbl.gov>, Fred Goozen <FRGoozen@lbl.gov>, Thomas F Weber <TFWeber@lbl.gov>, Murdock Gd Gilchriese <MGGilchriese@lbl.gov>, Eric C Anderssen <ECAnderssen@lbl.gov>

Hi All,

Here are the short minutes from the meeting we had on thursday, January 10th. This is also a reminder that we will have a meeting tomorrow, **January 15th, at 2 pm in Gil's Office.**

Minutes from Last Meeting:

1. Indium washers: Tom W. will look into getting an In coated Cu foil sample done by our vacuum deposition person (Pat). Fred has been unable to find a local vendor, so we'll see if we can do it here. The first test will be done on a simple piece of foil.
2. U-tubes: Tom J. and Jon W. should have the fixture parts back by friday, and they will have a U-tube bent for the meeting on Tuesday (however, it will not be annealed). We will try laser welding to the U-tube along with all of our other weld work.
3. Parts for testing: I will work out the parts we need to make for testing 10 blank fittings of each type (as per the agreed testing regimen). This will most likely entail a small machined stub for the swage lock connection.
4. Material testing: We need to send another batch of samples to Fti Anamet for compositional analysis. This includes material for parts made in 3. and capillary samples.
5. Slag in Tubes: Tom J. and Jon W. found strange "deposits" in one of the sector stock tubes after UHV cleaning. This was only found in one tube, so it has been sent to the SEM people for analysis. Whatever the results are, we will need to seriously clean all parts before final assembly.
6. Delivery of new fittings: Fred will have information about this at the meeting tuesday.

Agenda for Tuesday Meeting:

1. I will show drawings of test pieces for blank fitting testing.
2. Tom W. will discuss plans for In coating of Cu foil. Also results of SEM appointment on Monday afternoon.
3. Tom J. and Jon W. will show new U-tube prototype.
4. Fred will let us know about the delivery of fittings and indium washers.
5. We will all eat Gil's cookies. (Maybe this should be #1.)

See you there!